



## State of New Jersey

Department of Transportation  
Central Region Construction  
100 Daniels Way  
Freehold, New Jersey 07728

Route 36  
Highlands Bridge Replacement  
Federal Project # 100% State Funding

Jon Corzine  
GOVERNOR

Kris Kolluri, Esq.  
COMMISSIONER

DRAFT COPY

### ROUTE 36

### PROJECT INFORMATION MEETING MINUTES #020

HELD JULY 24, 2008

#### Those attending:

Gregory Maryak – NJDOT – Resident Engineer  
JP Singh – NJDOT – Senior Engineer  
Tony Marsella – NJDOT – Deputy Director  
Mike Kalaka—GPI- DOT Consultant  
Bruce Hilling – Highlands – Borough Administrator  
Christine Slade – NPS –Resource Management  
Dominic Salsa – JHReidGC – Project Engineer  
Jamin Patel – JHReid – Project Engineer  
Dale Luebner- Highlands – Borough Engineer  
Joe Blewett – HighlandsPD – Chief

***ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES.*** The following issues were discussed at the July24, 2008 meeting

#### Two Week Look Ahead

##### **Week of 07/27/08**

- Continue Construction of North pedestrian Bridge in NPS.
- Continue with precast cofferdams construction.
- Water and Sewer relocation at bridge. Call D.L. for lateral sewer inspection.
- Continue with demolition east side of bridge.
- Remove part of fender system for pier No.3.
- Raise sheeting in center of Route 36 on highlands side to install new bridge abutment (Tue.Night 07/29/08).

##### **Week of 08/03/08**

- Continue pedestrian Bridge in NPS.
- Continue demolition of bridge.
- Continue precast cofferdams construction.
- Test pile driving date will be week of 08/05/08 at pier no. 3.

#### Project Safety & Traffic Control

- *Maryak to schedule PD coverage when required.*
- *Weekend PD coverage reassigned to Highlands and Seabright P.D's*

Continued Page 2

### Local Issues

- *Highlands requested AM radio station that could be heard in Highlands. Discussion on possible use of NPS radio. OPEN ISSUE(Tony Marsella investigating with NPS and department of Communication Re:GSP station)*
- *Highlands requested a 3 week block of time with no work on south ramp to complete work to Hillside Ave. Scheduling by Salsa and Hilling (June 15 - July 7). This time frame may need to be expanded Lubner to advise. (July 25 is now the estimated completion date)*
- *Discussion on NPS Ranger Agreement.(OPEN W/NPS)*
- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Tony Marsella to further investigate. Highlands to review with repeater provider. Marsella requested a written request for relocation. Bridge light pole details given to Chief Blewett.(OPEN)*
- *NPS requested temporary pedestrian/bicycle marking on Ramp M during construction. Reviewed by G.M., will looking into completing multi use path by full opening of temp. intersections.(OPEN)*
- *NPS requested a property boundary survey plat.( JHR to provide)Maryak provided JHR with a property description.(OPEN)*
- *Slade requested mowing at ramps. JHR to complete by weekend.(Work in progress)*
- *Hilling requested Sea Bright side bridge Pylons put aside for Highlands. Hilling will confirm location with Maryak. Two Pylons from south side to Highlands.*
- *Valley Ave pipe work review will be scheduled by Hilling.*

The next Project Meeting was scheduled for Thursday 07/31/08 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh  
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynn baumann, File