



State of New Jersey

Route 36

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Stephen Dilts.
COMMISSIONER

DRAFT COPY
ROUTE 36

PROJECT INFORMATION MEETING MINUTES #044 HELD FEBRUARY 19, 2009

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
JP Singh – NJDOT – Senior Engineer
David Wallis – DOT – Principal Engineer
Christine Slade – NPS – Resource Management
Mike Kalaka – GPI – DOT Consultant
Christopher Francy – Highlands – Councilman
Tony Marsella – NJDOT – Deputy Director
Tim Hill – Highlands – Rec. Director

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the February 19, 2009 meeting.

Week of February 22, 2009

1. **Start Milling and excavating north side of ramp K/L.**
2. **Install caps at piers 1 and 2.**
3. **Complete installation of rebar and reinforcement steel in for pier 4 EB footing.**
4. **Pour concrete in pier 4 EB footing.**
5. **Complete sealing cofferdam for pier 5 EB.**
6. **Begin installation of reinforcement steel in cofferdam for pier 5 EB.**
7. **Begin sealing cofferdam for pier 6 EB.**
8. **Possibly install initial concrete footing layer for pier 6 EB.**
9. **Drive piles for pier 7 EB.**
10. **Pour east side EB abutment wall.**
11. **Possibly begin installation of formwork for Ramp J abutment wall.**
12. **Continue formwork and rebar installation of south pedestrian bridge piers 1 and 2.**
13. **Possibly pour concrete south pedestrian bridge piers 1 and 2.**
14. **Relocate ITS pole and wiring for sign structure foundation No. 5 in Long Branch.**
15. **Backfill toll booths foundations and possibly pour slabs for GNP toll plaza.**
16. **Continue erection of precast roof panels and for sand filter No. 1 in Highlands.**

Week of March, 2009

1. **Excavate north side of ramp K/L**
2. **Continue installation of rebar, cooling tubes and post tensioning ducts inside pier 5 EB footing.**

3. **Pour concrete footing for pier 5 EB.**
4. **Install initial concrete footing layer for pier 6 EB.**
5. **Install reinforcement steel and pour concrete in 54" cylinder pile at pier 6 EB.**
6. **Begin installation of reinforcement steel for pier 6 EB footing.**
7. **Drive piles for pier 7 EB.**
8. **Sealing of cofferdam for pier 7 EB.**
9. **Installation of formwork for Ramp J abutment wall.**
10. **Pour concrete for south pedestrian bridge piers 1 and 2.**
11. **Pour slabs for GNP toll booths and install toll booths.**

Project Safety & Traffic Control

- *Highlands vouchers # 8 & 9 returned due to change in processing requirements by DOT. OPEN ISSUE. (Paperwork w/H.P.D.)*
- *Highlands Police rate increase has been submitted for agreement modification.*
- *Sea Bright PD agreement modifications is in process.*
- *Slade noted complaints of parked cars blocking sight of NPS SB traffic. Maryak will direct a No Parking Zone.*
- *Maryak distributed info on workshop for police invoicing. List of proposed attendees requested.*

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Marsella noted that DOT will fund this item thru the contract. Need foundation and wiring plan from vendor & backup generator plan from Highlands.*
- *Mayor Little requested that Portland road be need rebuilt as part of the project. Request to Marsella for follow-up. Marsella noted that application for discretionary aid need to be submitted. DONE.*
- *Request by Highlands for Bayside Drive connector to be completed. Formal request was presented by letter from Leubner. Mayor Little stressed need as OEM issue. Marsella to follow-up. OPEN ISSUE.*
- *Slade noted NPS concerns of crash protection for entrance station. Maryak to follow up. OPEN ISSUE.*
- *Funding issue for Valley drainage pipe. Mayor Little requested that Marsella expedite Dept. review. Marsella noted this needs to be submitted for discretionary aid.*
- *Hilling requested an artist's plan of South Bay promenade (If available). Maryak to follow up. DONE.*
- *Maryak noted that requests from Highlands business partnership should be brought to meeting by Highlands for quick resolution. Review of requested work items. Hill to follow up.*

The next Project Meeting was scheduled for Thursday 02/26/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

J.P. Singh
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File