



## State of New Jersey

Route 36

Department of Transportation  
Central Region Construction  
100 Daniels Way  
Freehold, New Jersey 07728

Highlands Bridge Replacement  
Federal Project # 100% State Funding

Jon Corzine  
GOVERNOR

Stephen Dilts.  
COMMISSIONER

DRAFT COPY  
**ROUTE 36**

### **PROJECT INFORMATION MEETING MINUTES #049 HELD April 2, 2009**

#### **Those attending:**

Gregory Maryak – NJDOT – Resident Engineer  
Dave Wallis – NJDOT – Principal Engineer  
Mike Kalaka – GPI – DOT Consultant  
Councilman Murphy – Seabright Borough  
Tony Marsella – NJDOT – Deputy Director  
Bruce Hilling – Highlands – Borough Administrator  
Christine Slade – NPS – Resource Management  
Steve Spahr – Captain—Seabright PD  
Jack Keeler – Seabright- Councilman  
Anna Little – Highlands - Mayor

*ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES.* The following issues were discussed at the April 2, 2009 meeting.

#### Week of April 5, 2009

1. **Fine grade and begin road box installation at ramp K/L and J.**
2. **Installation of stability towers and bearing pedestals at 1 EB.**
3. **Installation of stability towers and bearing pedestals at 2 EB.**
4. **Installation of stability towers and bearing pedestals at 3 EB.**
5. **Complete install of substructure segments and post tension at pier 4 EB.**
6. **Erect substructure segments at pier 5 EB.**
7. **Complete installation of cooling tubes and install concrete in pier 7 EB Footing.**
8. **Installation of reinforcement steel for pier 10.**
9. **Formwork and rebar for south pedestrian bridge north side retaining wall.**
10. **Continue installation of sand filter No. 2 in Sea Bright.**
11. **Install concrete curb around toll booths and general clean-up in GNP.**
12. **Brick installation around toll booths.**
13. **Brick installation of brick at GNP sign structure.**
14. **Installation of road box at approach ends of GNP.**
15. **Grout roof planks of sand filter No. 2 in Sea Bright.**

Continued Page 2 of 2

Week of April 12, 2009

1. **Continue road box installation on north side of ramp K/L and J.**
2. **Possibly begin installation of superstructure segments for cantilever No. 3.**
3. **Grout tendons and install stability towers at Pier 4 EB.**
4. **Complete installation of substructure segments at pier 5 EB and post tension.**
5. **Begin installation for substructure segment for Pier 6 EB.**
6. **Install reinforcement steel pier 10.**
7. **Possibly begin installation of formwork and rebar for Ramp J abutment wall.**
8. **Grout roof planks of sand filter No. 2 in Sea Bright.**
9. **Complete brick installation around toll booths and sign in GNP,**
10. **Installation of quad-guards in GNP.**

Project Safety & Traffic Control

- *Highlands vouchers # 8 & 9 are being processed. Hilling requested Marsella to expedite.*
- *Seabright Voucher #11 has been corrected and is being returned. Marsella to expedite.*
- *Hilling requested a sign noting weight limit on Highland Avenue be placed on Rt. 36*
- *Seabright PD reviewed benefits of them having a boat to respond to emergencies. Maryak advised on no Department funding due to trying economic times.*

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Backup generator plan from Highlands is under review by the Department. D.O.T. will prepare an agreement between the parties. OPEN*
- *Slade noted that JHR needs to vacate lot E of all equipment by COB Friday.*
- *Slade noted NPS concerns of crash protection for entrance station. Maryak to follow up. OPEN ISSUE. . Maryak reviewed with Slade. Awaiting determination.*
- *Maryak noted Miller street change in timing (3 Phase) to be completed by May 1<sup>st</sup>.*
- *Slade requested installation of wood snow fence along dunes. Maryak requested that a detail be provided by NPS*
- *Slade noted possible break in sewer line to old fee building. Kalaka to investigate.*
- *Highlands reviewed possible need for signage on Route 36 cross streets due to proposed detour.*
- *Review of expected construction conditions for the Summer 2009 and beyond.*

The next Project Meeting was scheduled for Thursday 04/09/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

Gregory Maryak  
Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File