



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36

Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Stephen Dilts
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #061

HELD July 2, 2009

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
Christine Slade – NPS – Resource Management
Jack Keeler – Seabright Borough - Councilman
Tim Hill – Highlands – Acting Borough Administrator
Chief Blewett – Highlands PD
Mike Kalaka – GPI – Consultant
Tony Marsella – NJDOT- Community Relations

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the July 2, 2009 meeting.

Upcoming Work Activities

Week of July 5, 2009

1. **Installation of closure for span 2.**
2. **Stress tendons for closure at span 3.**
3. **Installation of superstructure segments for cantilever No. 5.**
4. **Installation of support towers at pier 6 EB.**
5. **Air test, install strands, stress and grout pier 7 EB.**
6. **Possibly install substructure segments at pier 8 EB.**
7. **Continue construction of WB cofferdam in precast yard.**
8. **Installation of formwork, rebar and concrete for south pedestrian bridge piers.**
9. **Install stormwater chamber for sand filter No. 2.**
10. **Installation of precast panels for retaining wall No. 5.**
11. **Possibly install drainage pipe along Ramp M.**
12. **Installation of farm fence in GNP.**
13. **Possible installation of permanent posts for signs in GNP.**

Continued Page 2 of 2, 07/02/09, #061

Week of July 12, 2009

1. **Complete installation of closure at span 2.**
2. **Continue installation of superstructure segments for cantilever No. 5**
3. **Installation of support towers at pier 6 EB.**
4. **Possibly install substructure segment cap at pier 8 EB.**
5. **Continue with construction of WB cofferdams in precast yard.**
6. **Construction of south pedestrian bridge piers.**
7. **Installation of drainage pipe along Ramp M.**
8. **Possible installation of drainage pipe on south ramp.**
9. **Installation of permanent posts for signs in GNP.**

Project Safety & Traffic Control

- Highlands's voucher #11 was processed and is awaiting payment.
- Sea Bright Voucher #13 was paid on 6/22. Voucher #14 is awaiting payment.
- Full police traffic director's (All shifts/all locations). To be implemented this weekend (Friday thru Sunday) due to forecasted good weather.

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. D.O.T. will prepare an agreement.. Required details for hanging antenna, wires and any other attachments have been approved. Blewett is coordinating with Cotrell the installation of electric to the proposed location.*
- *Slade requested installation of farm fence (welded wire) along dunes.. Awaiting contractor pricing. Approval to proceed is out to JHRGC. Work is underway today.*
- *Tony Marsella to investigate Highland's request for public forum regarding controlled demolition blasting. Department will prepare a handout for local use. Open Issue.*
- *Mayor Fernandes requested that "Seabright or Beaches" be added to Route 36 South detour signs. Maryak noted that neither sign fits Department protocol for Detour Sign nomenclature.*
- *Slade requested that Park ID sign installation be expedited. Maryak to follow up.*

The next Project Meeting was scheduled for Thursday 07/09/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

Gregory Maryak

Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File