



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36

Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Stephen Dilts
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #063

HELD July 16, 2009

Those attending:

Gregory Maryak – NJDOT – Field Manager
Christine Slade – NPS – Resource Management
Chief Blewett – Highlands PD
Mike Kalaka – GPI – Consultant
Tony Marsella – NJDOT- Community Relations
JP Singh – NJDOT – Senior Engineer
Dave Wallis – NJDOT – Resident Engineer
Bruce Hilling – Highlands – Borough Administrator
Jack Keeler – Sea Bright- Councilman
Steve Spahr – Captain—Seabright PD

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the July 16, 2009 meeting.

Upcoming Work Activities

Week of July 19, 2009

- 1. Installation of west abutment superstructure segments**
- 2. Installation of closure for span 1.**
- 3. Installation of superstructure segments for cantilever No. 5.**
- 4. Installation of support towers at pier 6 EB.**
- 5. Air test, install strands, stress and grout pier 7 EB.**
- 6. Possibly install pier cap at pier 8 EB.**
- 7. Continue construction of WB cofferdam in precast yard.**
- 8. Installation of formwork, rebar and concrete for south pedestrian bridge piers.**
- 9. Installation of precast beams for south pedestrian bridge.**
- 10. Possibly install drainage pipe along Ramp M.**
- 11. Installation of soil wall on east side.**
- 12. Continue with installation of road box for new ramps K, L and K/L.**

Week of July 26, 2009

- 1. Set superstructure segments at west abutment.**

Continued Page 2 of 2, #63

Page 2 of 2, 07/16/09, #063

2. **Installation of closure at span 1.**
3. **Installation of closure span at span 5**
4. **Installation of superstructure segments at pier 6 EB.**
5. **Installation of stability towers at pier 7 EB.**
6. **Possibly install substructure segment cap at pier 8 EB.**
7. **Continue with construction of WB cofferdams in precast yard.**
8. **Construction of south pedestrian bridge piers.**
9. **Installation of drainage pipe along Ramp M.**
10. **Possible installation of drainage pipe on south ramp.**
11. **Installation of permanent posts for signs in GNP.**

Project Safety & Traffic Control

- Highlands's voucher #11 was processed and is awaiting payment. Voucher #12 received & out this week.
- Sea Bright Voucher #14 is awaiting payment. Voucher #15 went back.
- Full police traffic director's (All shifts/all locations). To be implemented this weekend due to forecasted good weather.
- *Slade requested police traffic director during weekday daily from 1 pm to 9 pm (Except Wednesdays 1pm to 10pm re: Concert Series) due to traffic delays exiting NPS. Maryak noted that assignments will begin on Monday. DONE*
- Slade noted traffic delays are still occurring during existing NPS. Maryak directed assignment for police director at Ramp M daily from 12 pm to 6 pm. Kalaka to follow up.

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. D.O.T. will prepare an agreement. Required details for hanging antenna, wires and any other attachments have been approved. Blewett is coordinating with Cotrell the installation of electric to the proposed location.*
- *Slade requested installation of farm fence (welded wire) along dunes. Awaiting contractor pricing. Approval to proceed is out to JHRGC. Work is underway today. DONE. Some locations aren't accessible.*
- *Tony Marsella to investigate Highland's request for public forum regarding controlled demolition blasting. Department will prepare a handout for local use. Open Issue.*
- *Slade requested that Park ID sign installation be expedited. Maryak to follow up. Awaiting for Sub-Contractor to mobilize to site. DONE*
- *Slade requested to extend lane merge taper up to parking lot B exit at NPS south bound. Kalaka to follow up.*

The next Project Meeting was scheduled for Thursday 07/23/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh

Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File

