



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36

Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Stephen Dilts
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #066

HELD AUGUST 6, 2009

Those attending:

Dave Wallis – NJDOT – Resident Engineer
Gregory Maryak – NJDOT – Field Manager
JP Singh – NJDOT – Senior Engineer
Christine Slade – NPS – Resource Management
Bruce Hilling – Highlands – Borough Administrator
Jack Keeler – Sea Bright- Councilman
Tony Marsella – NJDOT- Community Relations

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the August 6, 2009 meeting.

Upcoming Work Activities

Week of Aug 9, 2009

1. **Stress tendons for span 1 closure and grout.**
2. **Installation formwork and rebar for closure at span 4.**
3. **Installation of superstructure segments for cantilever No. 6.**
4. **Installation of superstructure segments for cantilever 7 EB.**
5. **Air test, install strands, stress and grout pier 8 EB.**
6. **Continue construction of WB cofferdam in precast yard.**
7. **Installation of precast beams for south pedestrian bridge.**
8. **Complete installation of drainage pipe on south ramp.**
9. **Installation of maintenance lighting inside superstructure segments.**
10. **Possibly begin installation of highway lighting on bridge deck**
11. **Installation of ground mounted sign structure at Navesink Road.**
12. **Testing of ITS system in Long Branch and Valley Drive.**

Week of Aug 16, 2009

1. **Installation of closure at span 4 and stress tendons.**
2. **Installation of superstructure segments at pier 7 EB.**
3. **Installation of stability towers at pier 8 EB.**
4. **Continue with construction of WB cofferdams in precast yard.**

Continued Page 2 of 2

Page 2 of 2

5. **Installation of deck for south pedestrian bridge.**
6. **Installation of permanent posts for signs in GNP.**
7. **Installation of maintenance lighting inside superstructure segments.**
8. **Possibly begin installation of highway lighting on bridge deck.**
9. **Installation of retaining wall No. 1.**

Project Safety & Traffic Control

- Highlands's voucher #11 was processed and is awaiting payment. Voucher #12 received & out this week.
- Sea Bright Voucher #14 is paid. Voucher #15 went to Freehold.
- Full police traffic director's (All shifts/all locations). To be implemented this weekend due to forecasted good weather.
- D. Motiani noted to install Temp.VMS boards for NPS saying "Dial 511 Park Exiting Delays". Also suggested can be operated manually to put real delay time by NPS. MacInnes to follow up. DONE

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. D.O.T. will prepare an agreement. Required details for hanging antenna, wires and any other attachments have been approved. Blewett is coordinating with Cotrell the installation of electric to the proposed location. Proposed agreement under review by Hilling*
- Slade requested installation of farm fence (welded wire) along dunes. Work is DONE. Some locations aren't accessible. Slade requested to relocate two posts. Kalaka to follow up.
- *Tony Marsella to investigate Highland's request for public forum regarding controlled demolition blasting. Department will prepare a handout for local use. Open Issue. 500 copies to be made.*
- Slade requested to fix NPS entrance/fee bldg. window locks. JHR will be notified.
- Slade requested to check damages on permanent park ID sign. Wallis to follow up.
- *Slade noted next free entry into park is Aug. 15 & 16th 2009.*
- Marsella requested lists of events for upcoming season from SB, Highlands & NPS.
- Slade requested to fix standing water at top of window sill for toll booth no. 1 west side from entrance bldg. Salsa to follow up.
- Hilling & Keeler requested bridge tour with township official at 1 pm 08/14/09.
- Fishing pier engineered plastic Boucher given to Hilling for color selection.
- The next project information meeting 08/13/09 is cancelled.

The next Project Meeting was scheduled for Thursday 08/20/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,
JP Singh

Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File

