



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36

Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Stephen Dilts.
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #070

HELD SEPTEMBER 17, 2009

Those attending:

Dave Wallis – NJDOT – Resident Engineer
JP Singh – NJDOT – Senior Engineer
Christine Slade – NPS – Resource Management
Bruce Hilling – Highlands – Borough Administrator
Jack Keeler – Sea Bright- Councilman
Christopher Francy – Highlands – Councilman
Mike Kalaka – GPI- DOT Consultant
Tony Marsella – NJDOT – Deputy Director
Anna Little – Highlands – Mayor
Reed Murphy – Sea Bright – Councilman

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the September 17, 2009 meeting.

Upcoming Work Activities

Week of Sep 20, 2009

1. **Stress continuity tendons at span 7.**
2. **Installation formwork, rebar and continuity tendons for closure at span 8.**
3. **Concrete installation for closure at span 8 and stress tendons.**
4. **Installation of superstructure segments for east abutment.**
5. **Installation of rebar for brush curb and median barrier on bridge.**
6. **Possibly begin concrete installation for brush curb on bridge.**
7. **Installation of precast parapet and moment slab on retaining wall No. 1**
8. **Installation of highway lighting conduits and JB's on bridge deck.**
9. **Installation of maintenance lighting inside superstructure segments.**
10. **Continue construction of WB cofferdam in precast yard.**
11. **Installation of deck forms, rebar and concrete for south pedestrian bridge.**
12. **Installation of conduits and JB's for south pedestrian bridge.**
13. **Installation of fill for west approach.**
14. **Grading and base courses for curb and roadway on west side of job.**
15. **Installation of curb on west side by Off the Hook restaurant.**

16. Conduits and JB's for sign structure No. 1

Week of Sep 27, 2009

1. **Stress continuity tendons at span 8.**
2. **Stress continuity tendons at span 9.**
3. **Continue installation of rebar for brush curb and median barrier on bridge.**
4. **Installation of concrete for brush curb on bridge.**
5. **Installation of approach slab on west side of bridge.**
6. **Installation of precast and C.I.P. parapet and moment slab on retaining wall No. 1.**
7. **Continue installation of highway lighting conduits and JB's on bridge deck**
8. **Continue with construction of WB cofferdams in precast yard.**
9. **Installation of rebar and concrete for south pedestrian bridge decks.**
10. **Continue installation of fill material on west approach.**

Project Safety & Traffic Control

- Highlands's vouchers are up to date.
- Sea Bright Voucher #15 went to Freehold.
- Police traffic director's to be implemented this weekend according to weather forecast.
- Discussion on traffic patterns for the new bridge. Maryak explained upcoming traffic patterns North ramp closing/one way traffic to Rt 36 NB and other detours. Hilling noted that North Ramp to 36 North is the preferred movement.

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. D.O.T. will prepare an agreement. Required details for hanging antenna, wires and any other attachments have been approved. Blewett is coordinating with Cotrell the installation of electric to the proposed location. Proposed agreement under review by Hilling. Awaiting attorney review.*
- *Slade requested installation of farm fence (welded wire) along dunes. Work is DONE. Slade requested to relocate two posts. Kalaka to follow up.*
- *Tony Marsella to investigate Highland's request for public forum regarding controlled demolition blasting. Department will prepare a handout for local use. Open Issue. 500 copies to be made. Due after labor day.*
- *Slade requested to fix NPS entrance/fee bldg. window locks. JHR will be notified. NPS to provide plaza closing date. Slade noted shrink wrap will be 1st week of October.*
- *Slade requested to check damages on permanent park ID sign. Wallis to follow up. Sign to be replaced.*
- *Mayor Little & Hilling requested that the DOT provide an analysis of the sanitary sewer line along Bay Ave due to construction. Wallis to follow up.*
- *Hilling & Francy requested if possible to change new cantilever signs (before bridge Rt 36) to smaller size in order to prevent blocking of the ocean view. Wallis to follow up.*
- *Hilling requested change on new permanent signs for Highlands from "Highlands's Business District" to "Highlands's Water Front". Wallis to follow up.*
- *Slade requested to cut overgrown weed & grass along ramp J. Wallis will direct same.*
- *Highlands to provide detour sign plan for stage 3 (Quantity, Legend, Locations).*

Continued Page 3 of 3

Page 3 of 3, 09/17/09

- *Highlands will provide a letter requesting replacement of their outfall pipe. Received.*
- *Francy requested to relocate Bay Ave memorial (Tree, Benches etc.). Mayor Little will decide Tree relocation.*
- *Maryak noted Weekend Bridge towing service will be up to 1st weekend of October.*
- *Slade requested to vacate parking lot A & temp. Stripped for use from 1st week of October.*
- *Slade noted that the North Ped. Bridge coating is under review.*
- *Hilling & Francy requested VMS board at Rt. 36 median before Scenic Dr displaying message "Portland Rd Closed, Use Linden Ave". Also requested to display message on VMS located Ramp J NPS "Bay Ave U-turn Closed, Use Scenic Dr". DONE.*
- *Hilling requested one more VMS board at front of JHR yard RT. 36 NB displaying message "Portland Rd Exit Closed Use Grand Tour".*
- *Slade noted JHR can use lot E after vacating lot A for NPS use.*

The next Project Meeting was scheduled for Thursday 09/24/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, P. Patel, Lynne Baumann, File

