



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36
Highlands Bridge Replacement
Federal Funding #: 100% State Funding

CHRIS CHRISTIE
Governor

KIM GUADAGNO
Lieutenant Governor

JAMES S. SIMPSON
Commissioner

DRAFT COPY
ROUTE 36
PROJECT INFORMATION MEETING MINUTES #102
HELD JUNE 3, 2010

Those Attending:

Dave Wallis – NJDOT – Resident Engineer
Jeremy Williams – NJDOT – Civil Engineer Trainee
Mike Kalaka – GPI – Assistant Resident Engineer
Bruce Hilling – Highlands – Borough Administrator
Christine Miller – National Park Service (NPS)
Christopher Francy – Highlands – Councilman
Jack Keeler – Sea Bright – Councilman
Mark Smith – NJDOT – TOC South

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES.

The following issues were discussed at the June 3, 2010 meeting:

Upcoming Work Activities

Week of June 12, 2010

- 1. Install superstructure segments for cantilever 2 WB.**
- 2. Bearing installation at pier 3 WB.**
- 3. Seal cofferdam and pour initial layer of concrete at pier 4 WB.**
- 4. Begin rebar installation at pier 4 WB Cofferdam.**
- 5. Substructure segments at pier 6 WB**
- 6. Install pier cap at pier 7 WB.**
- 7. Possibly begin installation of supports piles a template for pier 9 cofferdam.**
- 8. Electrical work inside EB bridge.**

Week of June 19, 2010

- 1. Superstructure segments at west abutment.**
- 2. Superstructure segments at pier 2 WB.**
- 3. Closure pour at span 1.**
- 4. Possibly begin superstructure segments at pier 3 WB.**
- 5. Rebar installation at pier 4 WB cofferdam.**
- 6. Substructure segments at pier 5 WB.**
- 7. Installation of substructure segments at pier 6 WB.**

8. Drive piles for pier 9 WB cofferdam.

Project Safety & Traffic Control

- Police officers will be ordered for this weekend as follows:
 - Miller Street: 8 a.m. – 12 p.m. or later
 - Temporary Traffic Light: 10 a.m. – 8 p.m. or later
 - CR-520: 12 p.m. – 6 p.m. or later
- Additional traffic signs will be installed on ramp K/L to help inform motorists sooner about the left (Rt. 36 NB) and right (Rt. 36 SB) turn only lanes.

Local Issues

- *NPS entrance/fee building. Door on the east side and a window both have leaks. OPEN*
- *Highlands needs to supply a panel box at the pump station for the repeater. OPEN*

The next Project Meeting was scheduled for Thursday 6/10/10 at 10:00 am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

Jeremy Williams
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, P. Patel, L. Baumann, File