



## State of New Jersey

Department of Transportation  
Central Region Construction  
100 Daniels Way  
Freehold, New Jersey 07728

Route 36  
Highlands Bridge Replacement  
Federal Funding #: 100% State Funding

CHRIS CHRISTIE  
*Governor*

KIM GUADAGNO  
*Lieutenant Governor*

JAMES S. SIMPSON  
*Commissioner*

DRAFT COPY

### ROUTE 36

### PROJECT INFORMATION MEETING MINUTES #103

HELD JUNE 10, 2010

#### **Those Attending:**

Dave Wallis – NJDOT – Resident Engineer  
Jeremy Williams – NJDOT – Civil Engineer Trainee  
Mike Kalaka – GPI – Assistant Resident Engineer  
Bruce Hilling – Highlands – Borough Administrator  
Christine Miller – National Park Service (NPS)  
Jack Keeler – Sea Bright – Councilman  
Joe Blewett – Highlands – Police Chief  
Mark Smith – NJDOT – TOC South

#### ***ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES.***

The following issues were discussed at the June 10, 2010 meeting:

#### **Upcoming Work Activities**

##### **Week of June 19, 2010**

- 1. Superstructure segment at west abutment.**
- 2. Possibly begin closure forms at span 1.**
- 3. Bearing and superstructure segments installation at pier 3 WB.**
- 4. Rebar installation at pier 4 WB cofferdam.**
- 5. Possibly pour concrete footing at pier 4 WB Cofferdam.**
- 6. Drainage concrete inside pier 5 and 6 WB substructure segments.**
- 7. Install pier cap at pier 5 WB.**
- 8. Install pier cap at pier 6 WB**
- 9. Install pier cap at pier 7 WB.**
- 10. Possibly begin installation of supports piles a template for pier 9 cofferdam.**

##### **Week of June 26, 2010**

- 1. Formwork and rebar for west abutment back wall.**
- 2. Concrete pour for closure at span 1.**
- 3. Superstructure segments at pier 3 WB.**
- 4. Pour concrete footing at pier 4 WB.**
- 5. Install substructure segments at pier 4 WB.**

6. Install bearings at pier 5, 6 and 7 WB.
7. Possibly float and drive piles for pier 9 WB cofferdam.

**Project Safety & Traffic Control**

- None

**Local Issues**

- *NPS entrance/fee building. Door on the east side and a window both have leaks. OPEN*
- *Highlands needs to supply a panel box at the pump station for the repeater. Panel box is installed. Phone company will come hook it up next week. DONE*

The next Project Meeting was scheduled for Thursday 6/17/10 at 10:00 am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

Jeremy Williams  
Office of the Resident Engineer

CC: Those Attending, K. Patel, P. Patel, L. Baumann, File