



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36
Highlands Bridge Replacement
Federal Funding #: 100% State Funding

CHRIS CHRISTIE
Governor

KIM GUADAGNO
Lieutenant Governor

JAMES S. SIMPSON
Commissioner

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #104

HELD JUNE 17, 2010

Those Attending:

Dave Wallis – NJDOT – Resident Engineer
Jeremy Williams – NJDOT – Civil Engineer Trainee
Mike Kalaka – GPI – Assistant Resident Engineer
Bruce Hilling – Highlands – Borough Administrator
Christine Miller – National Park Service (NPS)
Jack Keeler – Sea Bright – Councilman
Christopher Francy – Highlands – Councilman
John Sorrentino – Sea Bright – Police Chief
Mark Smith – NJDOT – TOC South

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES.

The following issues were discussed at the June 17, 2010 meeting:

Upcoming Work Activities

Week of June 26, 2010

- 1. Formwork and rebar for west abutment backwall.**
- 2. Pour concrete for closure at span 1.**
- 3. Superstructure segments installation at pier 3 WB.**
- 4. Install substructure segments at pier 4 WB.**
- 5. Stability towers at pier 5 WB.**
- 6. Stress tendons and grout at pier 5 WB, 6 WB and 7 WB substructure.**
- 7. Install pier cap at pier 6 WB.**
- 8. Begin installation of supports piles a template for pier 9 cofferdam.**
- 9. Drainage pipe across Ramp M.**

Week of July 3, 2010

- 1. Pour concrete for west abutment back wall.**
- 2. Formwork for closure at span 2.**
- 3. Superstructure segments at pier 3 WB.**
- 4. Install Pier cap, stress tendons and grout at pier 4 WB.**
- 5. Stability towers at pier 5 WB.**

6. **Stability towers at pier 6 BW.**
7. **Drive piles for pier 9 WB cofferdam.**
8. **Possibly begin ripping out old concrete road at the top of North Ramp. Install subbase and DGA.**

Project Safety & Traffic Control

- Ramp M closure will take place on Monday and Tuesday. Police officers were ordered for 7 a.m. – 5 p.m.
- Police officer will help with traffic control from 4 p.m. – 8 p.m. for a school graduation.
- Police officers will be ordered for the summer for the following locations:
 - Rumson Bridge
 - Temporary traffic light at ramp K/L
 - Miller Street

Local Issues

- *NPS entrance/fee building. Door on the east side and a window both have leaks. OPEN*
- Francy inquired about whether or not the fence around the pump station should be dark to obscure it from view. Wallis to follow up with Maryak. OPEN
- All persons attending agreed on changing the weekly meetings to bi-weekly meetings.

The next Project Meeting was scheduled for Thursday 7/1/10 at 10:00 am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

Jeremy Williams
Office of the Resident Engineer

CC: Those Attending, K. Patel, P. Patel, L. Baumann, File