



## State of New Jersey

Department of Transportation  
Central Region Construction  
100 Daniels Way  
Freehold, New Jersey 07728

Route 36  
Highlands Bridge Replacement  
Federal Project # 100% State Funding

Jon Corzine  
GOVERNOR

Stephen Dilts  
COMMISSIONER

DRAFT COPY

### ROUTE 36

### PROJECT INFORMATION MEETING MINUTES #059

HELD JUNE 18, 2009

#### Those attending:

Gregory Maryak – NJDOT – Resident Engineer  
Dave Wallis – NJDOT – Principal Engineer  
Christine Slade – NPS – Resource Management  
Jack Keeler – Seabright Borough - Councilman  
Bruce Hilling – Highlands – Borough Administrator  
Christopher Francy – Highlands Borough- Councilman  
Chief Blewett – Highlands PD  
Captain Spahr – Seabright PD

*ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES.* The following issues were discussed at the June 18, 2009 meeting.

#### Upcoming Work Activities

##### Week of June 21, 2009

1. **Installation of west abutment falsework.**
2. **Installation of abutment superstructure segments.**
3. **Begin installation of closure between cantilevers 2 and 3.**
4. **Complete installation of closure between cantilevers 3 and 4.**
5. **Installation of support towers for cantilever 5.**
6. **Possibly begin installation of superstructure segments for cantilever No. 5.**
7. **Possibly install substructure segments at pier 7 EB.**
8. **Possibly install substructure segments at pier 8 EB.**
9. **Continue construction of WB cofferdam in precast yard.**
10. **Installation of formwork, rebar and concrete for south pedestrian bridge piers.**
11. **Possibly install swirl chamber for sand filter No. 2.**
12. **Installation of precast panels for retaining wall 4.**
13. **Installation of leveling pad for retaining wall No. 3**
14. **Possibly install drainage pipe along Ramp M.**
15. **Installation of conduit and JBF for highway lighting along seawall.**
16. **Installation of farm fence in GNP.**
17. **Installation of sign structures No. 5 and 6 and DMS boards.**
18. **Installation of guard rail in Long Branch.**

Continued Page 2 of 2

Week of June 28, 2009

1. **Begin installation of closure between cantilevers 1 and 2.**
2. **Complete installation of closure between cantilever No. 2 and 3.**
3. **Begin installation of superstructure segments for cantilever No. 5**
4. **Possibly install substructure segments at pier 7 EB.**
5. **Possibly install substructure segments at pier 8 EB.**
6. **Continue with construction of WB cofferdams in precast yard.**
7. **Construction of south pedestrian bridge piers.**
8. **Installation of drainage pipe along Ramp M.**
9. **Installation of precast panels for retaining wall No. 3.**
10. **Installation of sign structures No. 5 and 6.**
11. **Installation of permanent posts for signs in GNP.**

Project Safety & Traffic Control

- Highlands's voucher #11 was processed in Field Office this week.
- Sea Bright Voucher #13 is in progress and #14 was processed in Field Office this week.
- Maryak noted Miller Street above ground work is complete by NJDOT forces. –DONE-
- Limited police traffic director's (All shifts/all locations). To be implemented this weekend due to forecasted bad weather.

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Backup generator plan from Highlands is under review by the Department. D.O.T. will prepare an agreement between the parties. Maryak noted required details for hanging antenna, wires and any other attachments. Need to be submitted. OPEN. Maryak is coordinating with Cotrell.*
- *Slade requested installation of farm fence (welded wire) along dunes. Maryak requested that a detail be provided by NPS. Awaiting contractor pricing. Open Issue. Approved to proceed is out to JHRGC. This is on the list for completion next week.*
- *Tony Marsella to investigate Highland's request for public forum regarding controlled demolition blasting. Open Issue*

The next Project Meeting was scheduled for Thursday 06/25/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

Gregory Maryak  
Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File