



## State of New Jersey

Department of Transportation  
Central Region Construction  
100 Daniels Way  
Freehold, New Jersey 07728

Jon Corzine  
GOVERNOR

Route 36  
Highlands Bridge Replacement  
Federal Project # 100% State Funding

Kris Kolluri, Esq.  
COMMISSIONER

DRAFT COPY

### ROUTE 36

## PROJECT INFORMATION MEETING MINUTES #034 HELD NOVEMBER 20, 2008

### Those attending:

Gregory Maryak – NJDOT – Resident Engineer  
John Szafranski – NJDOT – Regional Engineer  
JP Singh – NJDOT – Senior Engineer  
Tony Marsella – NJDOT – Deputy Director  
Mike Kalaka – GPI – DOT Consultant  
Bruce Hilling – Highlands – Borough Administrator  
Christine Slade – NPS – Resource Management  
Dale Lubner – Highlands – Engineer

***ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES.*** The following issues were discussed at the November 20, 2008 meeting

### Two Week Look Ahead

#### **Week of 11/17/08**

- Continue excavation at ramp K/L.
- Form and rebar installation for west abutment EB side (Highlands)
- Water pipe relocation by Off The Hook restaurant.
- Install Asphalt pavement in NPS.
- Continue sub base for permanent bike/pedestrian path along north pedestrian bridge in NPS.
- Continue return sheets, installation of soil anchors and continue excavation for sand filter.
- Test pile followed by production pile at east abutment EB side.

#### **Week of 11/24/08**

- Continue excavation at ramp K/L.
- Continue rebar Installation at west abutment EB side.
- Install concrete surface course for bike/pedestrian path along north pedestrian walkway.
- Installation of drainage structures and pipe by OFF The Hook restaurant.
- Possibly begin installation of rebar for sand filter No. 1.

Continued Page 2

## Project Safety & Traffic Control

- *Maryak to schedule PD coverage when required.*
- *Sea Bright P.D's payment vouchers # 6, 7, 8 & 9 and H.P.D voucher # 8 & 9 remain outstanding. Marsella to follow up. OPEN ISSUE.*

## Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Tony Marsella to further investigate. Marsella requested a written request for relocation. Marsella to investigate funding. Highlands to revise scope to relocate existing only. OPEN ISSUE.*
- *NPS requested a property boundary survey plat. (JHR to provide). Sea Bright would also like a copy. NPS requests expedite on this issue. OPEN ISSUE.*
- *Highlands requested that both Miller Street and Linden Ave traffic signals be converted to 3 phase signals. Marsella to follow up. Timing at these signals will be investigated to allow for additional time cross traffic. Under design by NJDOT traffic engineering.( Work is to be completed by end of this month). Work Completed.*
- *Hilling requested speed monitoring sign at Route 36 near school. (Open item). Marsella to follow up. Awaiting funding. Hilling to review cost for Highlands to provide.*
- *Slade requested that loop monitors at park exit be fixed. Maryak noted work was planned for this week but Sub-Contractor failed to show up. Expedited issue.*
- *Congestion pricing under review by N.P.S. They would like more info.*
- *Gertaude Ederlery Park survey transmitted from Maryak to Bruce Hilling.*

The next Project Meeting was scheduled for Thursday 12/04/08 at 10:00am

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh  
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File