



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36
Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Kris Kolluri, Esq.
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #021

HELD JULY 31, 2008

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
Dennis Carlson – NJDOT – Field Manager
JP Singh – NJDOT – Senior Engineer
Tony Marsella – NJDOT – Deputy Director
Mike Kalaka—GPI- DOT Consultant
Bruce Hilling – Highlands – Borough Administrator
Christine Slade – NPS –Resource Management
Dale Luebner- Highlands – Borough Engineer
Joe Blewett – HighlandsPD – Chief
Anna Little – Highlands - Mayor

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the July31, 2008 meeting

Two Week Look Ahead

Week of 08/03/08

- Continue Construction of North pedestrian Bridge in NPS.
- Continue with precast cofferdams construction near bldg. 600.
- Continue with demolition east side of bridge over water.
- Remove part of fender system for pier No.3(South West will be removed)
- Drive Test Pile at Pier 3.

Week of 08/10/08

- Continue pedestrian Bridge in NPS.
- Continue demolition of bridge.
- Continue precast cofferdams construction.
- Raise sheeting in center of Route 36 on Highlands side to install new bridge abutment.

Project Safety & Traffic Control

- *Maryak to schedule PD coverage when required.*
- *Weekend PD coverage reassigned to Highlands and Seabright P.D's*

Continued Page 2

Local Issues

- *Highlands requested AM radio station that could be heard in Highlands. Discussion on possible use of NPS radio. OPEN ISSUE(Tony Marsella investigating with NPS and department of Communication Re:GSP station)*
- *Discussion on NPS Ranger Agreement.(OPEN W/NPS)*
- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Tony Marsella to further investigate. Highlands to review with repeater provider. Marsella requested a written request for relocation. Bridge light pole details given to Chief Blewett.(OPEN) Need antenna details from Chief Blewett.*
- *NPS requested temporary pedestrian/bicycle marking on Ramp M during construction. Reviewed by G.M., will looking into completing multi use path by full opening of temp. intersections.(OPEN)*
- *NPS requested a property boundary survey plat.(JHR to provide)Maryak provided JHR with a property description.(OPEN)*
- *Slade requested mowing at ramps. JHR to complete by weekend.(Work in progress)*
- *Hilling requested Sea Bright side bridge Pylons put aside for Highlands. Hilling will confirm location with Maryak. Two Pylons from south side to Highlands. Movement of the second of 2 to be scheduled by Highlands and JHReid.*
- *Valley Ave pipe work review will be scheduled by Hilling.(Next week)*
- *JHReid to supply towing service for break down vehicles at bridge.*
- *Bay side drive improvements. Mayor little requested funding. Marsella and Little to follow up.*
- *Bridge openings will be changed on sat/sun and holidays to on the hour only from 4pm-7pm.USCG approved.*

The next Project Meeting was scheduled for Thursday 08/07/08 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynn baumann, File