



## State of New Jersey

Department of Transportation  
Central Region Construction  
100 Daniels Way  
Freehold, New Jersey 07728

Route 36  
Highlands Bridge Replacement  
Federal Funding #: 100% State Funding

John Corzine  
GOVERNOR

Stephen Dilts  
COMMISSIONER

DRAFT COPY

### ROUTE 36

### PROJECT INFORMATION MEETING MINUTES #080

HELD December 3, 2009

#### **Those Attending:**

Gregory Maryak – NJDOT – Field Manager  
Dave Wallis – NJDOT – Resident Engineer  
Jeremy Williams – NJDOT – Civil Engineer Trainee  
Tony Marsella – NJDOT – Deputy Director  
Mike Kalaka – GPI – Assistant Resident Engineer  
Sara Weimer – National Park Service  
Bruce Hilling – Highlands – Borough Administrator  
Jack Keeler – Sea Bright – Councilman  
Christopher Francy – Highlands – Councilman

#### ***ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES.***

The following issues were discussed at the December 3, 2009 meeting:

#### **Upcoming Work Activities**

##### **Week of December 6, 2009**

- 1. Relocate water channel to the old bridge span 6.**
- 2. Complete driving piles at east abutment WB side (Sea Bright).**
- 3. Begin installation of 24" piles at pier 8 (Sea Bright).**
- 4. Begin excavation for west abutment WB side (Highlands).**
- 5. Installation of drainage pipe on new bridge.**
- 6. Removal of lift span on old bridge.**
- 7. Complete installation of secondary pour on water piers.**
- 8. Installation of form, rebar and possibly pour concrete for north pedestrian bridge.**
- 9. Installation of lighting conduits for north pedestrian bridge.**
- 10. Continue with wiring south pedestrian bridge lights.**

##### **Week of December 13, 2009**

- 1. Form and rebar for east abutment WB side (Sea Bright).**
- 2. Installation of 24" piles at pier 8 (Sea Bright).**
- 3. Drive piles for west abutment WB side (Highlands).**

4. Installation of drainage pipe on new bridge.
5. Removal of lift span on old bridge.
6. Installation of form, rebar and possibly pour concrete for north pedestrian bridge.
7. Installation of lighting conduits for north pedestrian bridge.
8. Continue with wiring south pedestrian bridge lights.

### **Project Safety & Traffic Control**

- *Sea Bright Voucher #15 & Highlands's voucher #14 went to Freehold. Marsella to follow up.*

### **Local Issues**

- *Slade requested to fix NPS entrance/fee bldg. window locks. JHR will be notified. Slade noted leaks in Toll Booths also.*
- *Slade requested to check damages on permanent park ID sign. Sign to be replaced. Wallis noted it will be fixed before next session (park opening). DONE*
- *Mayor Little & Hilling requested that the DOT provide an analysis of the sanitary sewer line along Bay Ave due to construction. Wallis to follow up. Wallis gave request to Pankesh. It will probably have to stay. DONE*
- *Requested changes on new permanent signs for Highlands from "Highlands's Business District" to "Highlands's Water Front". Wallis to follow up. OPEN*
- *Slade noted that the North Pedestrian Bridge coating is under review. OPEN*
- *Chief Blewett requested measures to be taken for people turning left into Off The Hook/Portland Road. JH Reid will be notified to install flexible delineators past the Off The Hook driveway and no left turn signs. Installed signs and flexible delineators. DONE*
- *Hilling requested more 35 mph speed limit signs after EB bridge. JH Reid will be notified to install speed limit sign at the barrier. Signs were installed. DONE*
- *Hilling inquired to when the south pedestrian bridge will be open. Wallis noted that as soon as the railing arrives and when wiring is completed. Doubtful before Christmas. Curb top fence is an issue. OPEN*
- *Slade requested that the yellow arrow on sign structure No. 3 be changed. Griffin to refabricate. DONE*
- *Sign sizes review issue was dropped until documents from Hilling are received.*
- *Slade requested that the stop sign and no left sign that fell down at lot A be put back up. JH Reid will be notified. Signs were put back up. DONE*
- *Marsella noted that curb requests for Highland/Portland Ave are coming. Under consideration.*
- *Hilling inquired about copies of change plan 1 and 2 promenades to Highlands. Wallis provided copies. DONE*
- *Highlands logo from Hilling will be emailed to Reid.*
- *Demolition will continue thru December and last until spring.*
- *Highlands requests DOT to keep all 4 spans of guide rail. JH Reid needs a letter of resolve. Hilling will call Monday to let DOT know what they wish to keep.*
- *Monmouth Hills complain about storm drains on Rt. 36 from Quickcheck to the baseball field. Marsella will follow up and call central.*
- *NPS needs to decide if pedestrian bridge will be painted. OPEN*

- Curb cuts will commence next week. 6 cuts, 3 crosswalks.
- Highlands to send info about crosswalk at the top of North Ramp.
- Salsa spoke to Chief Blewett, no word about repeater. Need to get cabinet up and running.
- Riprap at Kolby, North Side is not going to be as rendered. Francy will follow up. OPEN

The next Project Meeting was scheduled for Thursday 12/10/09 at 10:00 am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

Jeremy Williams  
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, P. Patel, L. Baumann, File